

Cobb County 2011 SPLOST

Projects Status - Master Schedule

			Status					03/31/21	Status
			Engineering	Right-of-Way	Be Stage	Construction	Complete	Construction Let Date	
1	E4020	Windy Hill Road - EAST	X	X	X	X	X	Sep-14	O/S ROW & Utilities
2	E4030	Windy Hill Road - WEST	X	X	X	X	X	Sep-14	O/S ROW & Utilities
3	E4100	Windy Hill Rd Interchange at I-75 DDI	X	X	X	X	X	Nov-15	O/S ROW & Utilities
4	E4190	Interstate North Parkway Realignment	X	X	X	X	X	Oct-16	O/S ROW & Utilities
5	E5010	Advanced Transportation Management Systems (ATMS)	X	N/A	X	X	X	Nov-12	All remaining funds programmed
6	E5020	Incident Management	X	N/A	X	X	X	Nov-12	All remaining funds programmed
7	E5030	Planning Studies	X	N/A	N/A	N/A	N/A	N/A	All remaining funds programmed
8	E5040	Traffic Signals	X	N/A	X	X	X	Nov-12	All remaining funds programmed
9	E5050	Transportation Technology	X	N/A	X	N/A	X	Nov-12	All remaining funds programmed
10	E6010	Floyd Road (Veterans Memorial Hwy to Clay Rd)	X	X	X	X	X	Aug-14	O/S ROW & Utilities
11	E6020	Lower Roswell Road (Woodlawn Dr to Davidson Rd) w/ E7090 Woodlawn SW	X	X				Feb-22	Project in design w/ E7090
12	E6040	River View Road (Veterans Memorial Hwy to Nichols Dr)	X	X	X	X		Dec-18	Completion scheduled for Summer 2021
13	E6060	Sandy Plains Road (E Piedmont Rd to Ebenezer Rd)	X	X	X	X	X	Oct-17	O/S ROW
14	E7090	Woodlawn Drive Sidewalks - Fill-in-the-Gaps w/ E6020 Lower Roswell Rd	X	X				Feb-22	Project in design w/ E6020
15	E7350	McCollum Pkwy Sidewalks (West side from Ben King to Olympic Ln)	X	X	X	X		Oct-19	Completion scheduled for Fall 2021
16	E10B0	Cobb Pkwy (US41) Corridor - Signal Pre-Emption Upgrades	X					TBD	In Planning Phase; ARC Grant applied for
17	E10C0	Cobb Pkwy (US41) Corridor - Park and Ride Lots	X					TBD	In Planning Phase; ARC Grant applied for
18	E10C01	Marietta Transfer Center Relocation	X					TBD	In Planning Phase; ARC Grant applied for
19	E10C02	Cumberland Transfer Center Relocation	X					TBD	In Planning Phase; ARC Grant applied for

Funds Remaining = Encumbered or Committed Funds

Project has let or is under construction

2

Projects in Pre-Construction phase

6