Sam D. Heaton *Fire Chief*

Randy Crider *Deputy Fire Chief*
Jimmy Taylor *Deputy Fire Chief*
1595 County Services Pkwy.
Marietta, GA 30008-4021
www.cobbfire.org

Cobb County Fire & Emergency Services

Tom Simler *Fire Marshal*
tom.simler@cobbcounty.org
Jay Westbrook *Deputy Fire Marshal*
jay.westbrook@cobbcounty.org
phone: (770) 528-8310 • fax: (770) 528-8320

UNDERGROUND TANK ABANDONMENT/REMOVAL PERMIT

❑ Abandonment ❑ Removal ___ Permit # _____

Soil sample test received on ____/_____/_____ ___ Permit date _____

❑ Gasoline
❑ Diesel
❑ Other _____

Business Name of Tank Location _____

Address _____

Owners Name _____

Address _____

Company Responsible _____ Phone _____

Address _____

# of tanks ___ X $ 50.00 per tank = $_____ (max $150) Capacity of Tanks _____

Abandoning in Place

• All flammable/combustible liquids and sludge removed from tank and all lines
• Suction lines removed
• Inlet disconnected
• Gage disconnected

• Vent lines disconnected
• Tank reading to check for explosive or flammable gases
• Tank filled with inert solid material
• Remaining underground piping capped
• Copy of soil analysis test

Removal of Tanks

• All flammable/combustible liquids removed
• Done on site (if can be done safely)
• Connecting lines removed

• A reading must be taken to determine whether flammable vapor or gases are within the explosive or flammable limits. If so tanks must be purged
• After tank has been purged, another reading must be taken to insure that there are no vapors/gasses present

Disposal of Tanks

• Meter test to see that all vapor gases are removed

• Cut several holes in tank

We agree to comply with the above regulations and send the soil sample test results to Cobb Fire & Emergency Services. If contamination is found we will also include a corrective action plan.

Company Representatives' Signature _____ **Date** _____

8/12/08